September 5, 2023

R.J. Burnside & Associates Limited

Highway 10 Connecting Link Look Ahead for Week of September 5th to September 8th, 2023

Next week Walker Construction Grey-Bruce plans to complete the following outlined tasks below on this project:

Tuesday and Wednesday

Work will proceed 20 meters south of Margaret Street with the installation storm sewer pipe (375mm), The work will occur in the northbound lane heading south on Hwy 10.

The flow of traffic will be reduced to one lane north of County Road 4 on Hwy 10, Traffic controllers will be present to regulate the flow of traffic. No parking is permitted within the construction limits for this duration.

Thursday and Friday

Installation of CBMH1 at station 0+110 including storm sewer pipe (375mm), The work is scheduled to take place in the northbound lane heading south on Hwy 10 toward County Road 4.

The flow of traffic will be reduced to one lane north of County Road 4 on Hwy 10, Traffic controllers will be present to regulate the flow of traffic. No parking is permitted within the construction limits for this duration.

The aforementioned tasks are subject to change in the event of inclement weather and/or unforeseen circumstances encountered.

Isaac Bansah
PROJECT COORDINTAOR
WALKER CONSTRUCTION LIMITED