September 14, 2023

R.J. Burnside & Associates Limited

Highway 10 Connecting Link Look Ahead for Week of September 18th to September 22nd, 2023

Next week Walker Construction Grey-Bruce plans to complete the following outlined tasks below on this project:

Monday to Friday

Work is scheduled to take place at the intersection of Hwy 10 and County Road 4 to install 7 Structures including storm main (300mm and 450mm), majority of the work will be concentrated in the southwest corner of highway 10 or east bound lane of County Road 4. The sequence in which the work will take place is OGS2, MH3, CB3, CB4, CB5, DCB232 and DCBMH 4. We please ask the general public to not block the intersection to avoid delays and congestion when the lights is red.

The flow of traffic will be maintain in all directions, Traffic controllers with the aid of a police officer will be present to help regulate the flow of traffic. No parking is permitted within the construction limits for this duration.

The aforementioned tasks are subject to change in the event of inclement weather and/or unforeseen circumstances encountered.

Isaac Bansah
PROJECT COORDINTAOR
WALKER CONSTRUCTION LIMITED