October 12th, 2023

R.J. Burnside & Associates Limited

Highway 10 Connecting Link Look Ahead for Week of October 16th to October 20th, 2023

Next week, Walker Construction Grey-Bruce plans to complete the following outlined tasks below on this project:

Construction work is scheduled to take place on Highway 10 in the northbound lane, south and north of County Road 4 to complete the following scope of work. The sequence of the work taking place is,

Monday – Install 300mm Storm Sewer from Catch Basin Manhole 6 to Catch Basin 8 and Install 300mm Storm Sewer from Manhole 5 to Catch Basin 7 (CBMH6-CB8 & MH5-CB7)

Tuesday – Install 300mm Storm Sewer from Manhole 3 to Double Catch Basin 232 (MH3-DCB232)

Wednesday to Friday – Road Excavate and Install Sub drain.

In conjunction with the installment of the Storm sewer and Structure, the removal of existing Asphalt, Sidewalks, Curbs and Gutters will commence in preparation for new ones.
Below is the sequence in which the work will be taking place:

Tuesday - Friday Removal of Sidewalks, Curbs and Gutters, and miscellaneous asphalt In front of businesses located south of County Road 4 on Highway 10.

Note to the general public: Sections of the sidewalks will be closed from Tuesday to Friday due to the construction activities and for the safety of everyone. Access to businesses such as the Hair Corner and Eco Refillary will be maintained for the general public.

We ask the general public not to block the intersection to avoid delays and congestion when the lights turn red. For everyone's safety, we request that all foot traffic cross the street at the traffic lights where attendants are ready to assist you.

The flow of traffic will be maintained in all directions. Traffic controllers will be present to help regulate the flow of traffic. No parking is permitted within the construction limits for this duration.

The aforementioned tasks are subject to change in the event of inclement weather and/or unforeseen circumstances encountered.

Isaac Bansah
PROJECT COORDINTAOR
WALKER CONSTRUCTION LIMITED